

BALL CORPORATION - ZEPHYR WIND PROJECT


North Findlay Wind Campus, Findlay, OH

A. Site Energy Production Summary*

		Energy Production (kWh)					
		Site			By Turbine		
		P50 (Expected	Actual	Z1	Z2	Z3	
		Production)	Production	ZI	22	23	
	May-18	924,000	881,519	299,414	291,873	290,232	
	Jun-18	645,000	582,026	202,282	189,017	190,727	
	Jul-18	586,000	427,049	144,281	141,401	141,367	
	Aug-18	614,000	497,290	178,457	162,111	156,722	
	Sep-18	515,000	561,865	196,611	183,795	181,459	
	Oct-18	966,000	1,026,498	357,069	338,941	330,488	
	Nov-18	1,262,000	931,705	303,735	310,115	317,855	
	Dec-18	1,524,000	1,090,402	371,241	361,728	357,433	
	Jan-19	1,291,000	1,404,829	478,894	461,547	464,388	
	Feb-19	1,355,000	990,378	351,191	338,149	301,038	
	Mar-19	1,197,000	1,205,738	426,173	396,015	383,550	
	Apr-19	1,415,000	1,258,163	431,314	415,843	411,006	
	May-19	900,000	674,985	237,304	222,891	214,790	**
Production 2019 (ytd) (kWh)		6,158,000	5,534,093	1,924,876	1,834,445	1,774,772	
Total Production (kWh)*		12,270,000	10,650,928	3,678,552	3,521,553	3,450,823	
Capacity Factor*		27.02% *Value calculated over the last		12 months	_		

B. Site Energy Production Graph

May-2019



Monthly Report May-2019



FINANCING WIND FOR INDUSTRY

C. Safety Summary

Recordable Incident(s) 0 0		This Month	Project Cumulative
	Recordable Incident(s)	0	0
Near Miss(es) 0 0	Near Miss(es)	0	0

D. Planned Maintenance Events

		Duration	
Date	Event	(hr)	Turbine
October-2019	Goldwind 3.5 Year Maintenance	~8	Z1
October-2019	Goldwind 3.5 Year Maintenance	~8	Z2
October-2019	Goldwind 3.5 Year Maintenance	~8	Z3

E. Actual Maintenance Events

		Planned/	Duration	
Date	Event	Unplanned	(hrs)	Turbine
5/8-10/2019	Ball 2.0 Tie In	Unplanned	50.46	Z1, Z2, Z3
5/13-16/2019	Underground Cable Failure	Unplanned	72.51	Z1, Z2
5/13-17/2019	Underground Cable Failure	Unplanned	83.50	Z3
5/27/2019	High Wind Event	Unplanned	4.30	Z3
5/28/2019	High Wind Event	Unplanned	6.56	Z1, Z2
5/28/2019	High Wind Event	Unplanned	12.80	Z3
5/29/2019	Communications Loss	Unplanned	5.00	Z3
5/30-31/2019	Fiber Reconnect	Unplanned	17.50	Z1
5/30-31/2019	Fiber Reconnect	Unplanned	17.57	Z2
5/30-31/2019	Fiber Reconnect	Unplanned	19.09	Z3

F. Turbine Availability & Downtime

Availability	This Month	Year To Date
Z 1	100.00%	99.99%
Z 2	100.00%	99.97%
Z 3	100.00%	98.12%
Avg	100.00%	99.36%
Downtime (hr)	This Month	Year To Date
Downtime (hr) Z1	This Month 161.48	Year To Date 281.57
, ,		
Z 1	161.48	281.57
Z1 Z2	161.48 158.95	281.57 283.74

G. Billed Data

Meter Reading (Date/Time)	5/18/2019 12:00 AM
Meter To Date Produced	37,502,875 kWh
Meter To Date Consumed	45,924 kWh
ast Reading Produced	36,703,103 kWh
ast Reading Consumed	45,128 kWh
Billed kWh	798,976 kWh
Next Meter Reading	6/19/2019 12:00 AM

H. Report Notes and Comments

^{*}Change to P50 Expected Production due to Material Change in Circumstance.

^{**}Z3 production total for May is an estimate due to loss of communications.

^{***}Z3 Downtime total for May is an estimate due to loss of communications.