

BALL CORPORATION - ZEPHYR WIND PROJECT 2.0


North Findlay Wind Campus, Findlay, Ohio

A. Site Energy Production Summary

| | | Energy Production (kWh) | | | | | |
|------------------------------|--------|-------------------------|------------|-----------|------------|-----------|--|
| | | Site | | | By Turbine | | |
| | | P50 (Expected | Actual | Z4 | Z5 | Z6 | |
| | | Prodution) | Production | Z4 | 2.5 | 2.6 | |
| | Jun-24 | 637,000 | 26,101 | 26,101 | 0 | 0 | |
| | Jul-24 | 518,000 | 179,993 | 142,016 | 37,977 | 0 | |
| | Aug-24 | 448,000 | 292,342 | 145,491 | 146,851 | 0 | |
| | Sep-24 | 617,000 | 353,095 | 175,829 | 177,266 | 0 | |
| | Oct-24 | 956,000 | 541,507 | 275,869 | 265,638 | 0 | |
| | Nov-24 | 1,107,000 | 688,676 | 335,398 | 353,278 | 0 | |
| | Dec-24 | 1,098,000 | 881,937 | 435,966 | 445,971 | 0 | |
| | Jan-25 | 1,251,000 | 1,333,065 | 491,894 | 490,120 | 351,051 | |
| | Feb-25 | 1,044,000 | 803,342 | 281,085 | 283,032 | 239,225 | |
| | Mar-25 | 1,119,000 | 1,598,073 | 514,848 | 529,665 | 553,560 | |
| | Apr-25 | 1,116,000 | 1,020,164 | 348,368 | 350,865 | 320,931 | |
| | May-25 | 876,000 | 877,306 | 288,333 | 284,509 | 304,464 | |
| | Jun-25 | 637,000 | 646,238 | 222,670 | 210,648 | 212,920 | |
| Production 2025 (ytd) (kWh) | | 6,043,000 | 6,278,188 | 2,147,198 | 2,148,839 | 1,982,151 | |
| Total Production (LTM) (kWh) | | 10,787,000 | 9,215,738 | 3,657,767 | 3,575,820 | 1,982,151 | |
| Capacity Factor (LTM) | | 23.3 | 38% | | | | |

B. Site Energy Production Graph

June-2025



Monthly Report June-2025



C. Safety Summary

| | This Month | Project Cumulative |
|------------------------|------------|--------------------|
| Recordable Incident(s) | 0 | 0 |
| First Aid | 0 | 1 |

D. Planned Maintenance Events

| | | Duration | |
|-----------|---------------------------------|----------|------------|
| Date | Event | (hr) | Turbine |
| July-2025 | 4.5 Year Preventive Maintenance | ~15 | Z4 |
| July-2025 | 4.5 Year Preventive Maintenance | ~15 | Z 5 |
| July-2025 | 4.5 Year Preventive Maintenance | ~15 | Z6 |
| July 2020 | 1.5 Teal Treventive Maintenance | 10 | |

E. Actual Maintenance Events

| | | Planned/ | Duration | |
|-----------|-------------------|-----------|----------|---------|
| Date | Event | Unplanned | (hrs) | Turbine |
| 6/16/2025 | Customer Shutdown | Unplanned | 4.72 | Z4, Z5 |
| 6/16/2025 | Customer Shutdown | Unplanned | 4.82 | Z6 |

F. Turbine Downtime and Uptime¹

| Downtime (hr) | This Month | Year To Date |
|---------------|------------|--------------|
| Z 4 | 9.13 | 171.26 |
| Z 5 | 9.11 | 108.19 |
| Z 6 | 9.2 | 433.74 |
| Total | 27.44 | 713.19 |
| | *** | |
| Uptime (hrs) | Life Time | |
| Z4, Z5, Z6 | 42624.00 | |
| | | |

G. Billed Data

| Meter Reading (Date/Time) | 6/19/2025 | 12:00 AM |
|------------------------------------|-----------|----------|
| Ball 2.0 Production (This Period) | 676,810 | |
| Ball 2.0 Consumption (This Period) | 2,359 | kWh |
| Billed kWh | 674,451 | kWh |
| Next Meter Reading | 7/19/2025 | 12:00 AM |

H. Report Notes and Comments

¹ Turbine Downtime and Uptime Pending.

²As a result of previously disclosed circumstances, the project's energy production was limited beginning 01/22/2024. Z4 resumed operation on 6/28/2024 and Z5 resumed operation on 7/23//2024.

³ Z6 Repair Complete. Resumed operation on 1/6/2025. Monthly production total includes 189 kWh from testing on 1/3/2025.

⁴ Z6 was Derated to 1000 kW for 44.15 hours on March 14 - March 16.

 $^{^{5}}$ Z6 was Derated to 1000 kW for 63.74 hours on April 21 - April 24.